

### Transfer Tower #1 Pull Station

Normal Mode	<ul style="list-style-type: none"> <li>• Confirm LC1-FACP-1 is clear of any off-normal conditions.</li> <li>• Confirm conveyors 1B1, 1B2, 1B3, 1C1 and 1C3 are running.</li> </ul>
Fire Mode	<ul style="list-style-type: none"> <li>• Activate Pull Station in Transfer Tower #2 L01-M-07 - TT#2 1,722' SW DOOR</li> <li>• Conveyor 1B1, 1B2, 1C1 and 1C3 Conveyor Shut Down                         <ul style="list-style-type: none"> <li>○ Verify relay activated: LC9-FAJB-1 – L01-M-26</li> <li>○ Verify PLC Input: LC9-PLC-1 - R01 S03 C15</li> </ul> </li> <li>• Verify:                         <ul style="list-style-type: none"> <li>○ Conv 1B1 has shut down</li> <li>○ Conv 1B2 has shut down</li> <li>○ Conv 1C1 has shut down</li> <li>○ Conv 1C3 has shut down *** INTERLOCK 1B2 BY PLC</li> <li>○ Alarm displayed on LC1-FACP-1</li> <li>○ Alarm displayed on LC9-FACP-9</li> <li>○ Alarm displayed at Security</li> <li>○ Alarm displayed at Control Room</li> </ul> </li> <li>• Reset Pull Station</li> <li>• Reset ELEC_STOP_FACP-1 system to normal mode.</li> </ul>

Integrated Systems Testing Protocols and Procedures					
No.	System Integration	Record of Tests	Notes	Notes	Initials
1	Alarm Condition Conv 1B1 has shut down	Normal Mode: Fire Mode:	<input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Pass <input type="checkbox"/> Fail		
2	Alarm Condition Conv 1B2 has shut down	Normal Mode: Fire Mode:	<input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Pass <input type="checkbox"/> Fail		
3	Alarm Condition Conv 1C1 has shut down	Normal Mode: Fire Mode:	<input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Pass <input type="checkbox"/> Fail		
4	Alarm Condition Conv 1C2 has shut down	Normal Mode: Fire Mode:	<input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Pass <input type="checkbox"/> Fail		
5	Alarm Condition Alarm displayed on LC1-FACP-1	Normal Mode: Fire Mode:	<input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Pass <input type="checkbox"/> Fail		
6	Alarm Condition Alarm displayed on LC9-FACP-1	Normal Mode: Fire Mode:	<input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Pass <input type="checkbox"/> Fail		
7	Alarm Condition Alarm displayed at Security	Normal Mode: Fire Mode:	<input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Pass <input type="checkbox"/> Fail		
8	Alarm Condition Alarm displayed at Control Room	Normal Mode: Fire Mode:	<input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Pass <input type="checkbox"/> Fail		

